



Project Reference Number: \_\_\_\_\_

Name of the Project: \_\_\_\_\_

Location of the Project: \_\_\_\_\_

Date: \_\_\_\_\_

Quotation No. \_\_\_\_\_

Company Name \_\_\_\_\_

Address \_\_\_\_\_

Please quote your lowest price on the item/s listed below, subject to the General Conditions on the last page, stating the shortest time of delivery and submit your quotation duly signed by your representative not later than \_\_\_\_\_ in the return envelope attached herewith.

MANDY D. BERNARDO  
Procurement Officer

- NOTE:
1. THE APPROVED BUDGET FOR THE CONTRACT IS \_\_\_\_\_.
  2. ALL ENTRIES MUST BE TYPEWRITTEN.
  3. DELIVERY PERIOD WITHIN \_\_\_\_\_ CALENDAR DAYS.
  4. WARRANTY SHALL BE FOR A PERIOD OF three (3) MONTHS FOR NON-EXPENDABLE SUPPLIES ONE (1) YEAR NON-EXPENDABLE SUPPLIES FROM DATE ACCEPTANCE BY THE PROCURING ENTITY.
  5. PRICE VALIDITY SHALL BE FOR A PERIOD OF \_\_\_\_\_ CALENDAR DAYS.
  6. PHILGEPS REGISTRATION CERTIFICATE SHALL BE ATTACHED UPON SUBMISSION OF THE QUOTATION.
  7. BIDDERS SHALL SUBMIT ORIGINAL BROCHURES SHOWING CERTIFICATION OF THE PRODUCT BEING OFFERED.

ITEM No.	Unit	ITEM & DESCRIPTION	QTY	UNIT PRICE	TOTAL
1		<b>I. Demolition work including hauling</b>			
2	sq.m	Demolition of existing wall	10.35		
3	sq.m	Demolition of existing concrete countertop	2.51		
4	sq.m	Demolition of existing toilet and removal of existing toilet fixtures	2.86		
5	pcs	Removal of all existing door jambs and doors	5		
6	sq.m	Removal of existing floor tiles	36.86		
7	lot	Repair of existing wall along gate 2	1		
8	sq.m	Concrete floor chipping works	8.6		
9		<b>II. Civil and Masonry Works</b>			
10		CHB wall and plastering:			
11	kgs	Reinforcements, 10mmØ deformed bars	38.9		
12	pcs	Concrete hollow blocks 4"	158		
13	bags	Cement	26		
14	cu.m	Sand	3		
15		<b>III. Roofing Works</b>			
16	sq.m	Pre-painted Rib type roofing sheet GA.24	41.33		
17	pcs	Pre-painted Flashing GA.24 x 8ft	20		
18	pcs	Pre-painted Gutter GA.24 x 8ft	16		
19	pcs	Pre-painted Ridge roll GA.24 x 8ft	6		
20	lot	Roofing accessories and consumables	1		
21		<b>IV. Metal Structures</b>			
22	l.m.	Painting of existing roof frames	368.9		
23	pcs	2-1/2" x 6m Angle bar - Truss	16		
24	pcs	2"x3" x 6m C-purlins	10		
25	kgs	Welding rod	7		
26	pcs	Cutting disc	3		
27	lot	Accessories and consumables	1		
28		<b>V. Schedule of Doors and Windows</b>			
29	sets	D1 - 1000mm x 2150mm Single Leaf Wooden Panel Door with KD Wood Jamb	3		
30	set	D2 - 2000mm x 2150mm Double Leaf Glass Door in powder coated aluminum framing with 6mm Tempered Glass - with framing and complete fittings and accessories	1		
31	set	D3 - Single Leaf PVC flush door with PVC Jamb	1		
32	set	D4a - W4m x H2.4m wide Metal Roll-up door including accessories	1		
33	set	D4b - W2.6m x H2.4m wide Metal Roll-up door including accessories	1		
34	set	D4c - W1.2m x H1.2m wide Window Metal Roll-up door including accessories	1		
35	sets	W1 - 700mm x 1200mm Aluminum glass window powder coated with 6mm thk Tempered glass - with complete accessories	2		
36	set	W2 - 1200mm x 1200mm Tubular framing window in epoxy painted finish	1		
37	pcs	Door knob, keyed-entry; heavy duty	4		
38	pcs	Hinges 3", Brass-type	16		
39		<b>VI. Tile Works</b>			
40	pcs	60x60cm Ceramic/Polished floor tiles	108		
41	pcs	30x30cm Non-skid Ceramic floor tiles	23		
42	bags	Tile adhesive, 25kg	9		
43	cu.m	Sand	2		
44	bags	Tile spacer	1		
45	bags	Grout, 2kg	9		
46		<b>VII. Ceiling Works</b>			
47	pcs	6mm thk Fiber cement board 4x8ft	30		
48	pcs	Metal furring	26		
49	pcs	Wall angle x 3m	24		
50	pcs	C-channels	30		
51	pcs	Mesh tape	3		
52	gal	Patching compound	1		
53	box	Screws	2		
54	pcs	Hanger rods	75		
55	pcs	W-clips	75		
56	box	Rivets	4		

