



Republic of the Philippines BULACAN AGRICULTURAL STATE COLLEGE	Document No.: BASC-PRO-QSF-02
REQUEST FOR QUOTATION	Rev. No.: 00
	Effectivity Date: 06/03/2019

Project Reference Number: _____

Name of the Project: _____

Location of the Project: _____

Date: _____

Quotation No. _____

Company Name _____

Address _____

Please quote your lowest price on the item/s listed below, subject to the General Conditions on the last page, stating the shortest time of delivery and submit your quotation duly signed by your representative not later than _____ in the return envelope attached herewith.

MANDY D. BERNARDO

Procurement Officer

- NOTE:
1. THE APPROVED BUDGET FOR THE CONTRACT IS _____.
 2. ALL ENTRIES MUST BE TYPEWRITTEN.
 3. DELIVERY PERIOD WITHIN _____ CALENDAR DAYS.
 4. WARRANTY SHALL BE FOR A PERIOD OF three (3) MONTHS FOR NON-EXPENDABLE SUPPLIES ONE (1) YEAR NON-EXPENDABLE SUPPLIES FROM DATE ACCEPTANCE BY THE PROCURING ENTITY.
 5. PRICE VALIDITY SHALL BE FOR A PERIOD OF _____ CALENDAR DAYS.
 6. PHILGEPS REGISTRATION CERTIFICATE SHALL BE ATTACHED UPON SUBMISSION OF THE QUOTATION.
 7. BIDDERS SHALL SUBMIT ORIGINAL BROCHURES SHOWING CERTIFICATION OF THE PRODUCT BEING OFFERED.

ITEM No.	Unit	ITEM & DESCRIPTION	QTY	UNIT PRICE	TOTAL
INSTALLATION OF MERALCO SERVICE ENTRANCE					
Roughing-Ins, Fitting and Boxes					
1	pcs	60 mmØ service entrance cap(wetherproof)	2		
2	lengths	60 mmØ rigid steel conduit (RSC)	2		
3	pcs	60 mmØ RSC coupling	4		
4	pcs	60 mmØ RSC elbow	2		
5	pcs	60 mmØ RSC locknut & bushing	4		
Wires & Cables					
6	lm	100 mm2 THW wire (red, yellow, blue)	45		
7	lm	22 mm2 THW wire (white)	25		
Panelboards & ECB					
8	assy	BREAKER 250AT, 3P, 230V, 56 KAIC in NEMA 3R enclosure	1		
Miscellaneous & Consumables					
9	pcs	eye bolt 5/8" Ø x 16"	1		
10	pcs	machicne bolt 5/8" Ø x 16"	2		
11	pcs	ground rod 20mmØ x 3000mm	2		
12	pcs	ground rod clamp 20mmØ	2		
13	pcs	anchor bolts	24		
14	rolls	electrical tape	3		
15	kls	GI wire #16	2		
16	pcs	hacksaw	2		
17	lot	service deposit	1		
18	lot	other consumables	1		
LOAD SIDE WIRES & CABLE INSTALLATION					
19	pcs	60 mmØ service entrance cap(wetherproof)	2		
20	pcs	60 mmØ PVC	20		
21	pcs	60 mmØ PVC elbow	10		
22	mts	80 mm2 insulated copper wire	200		
23	mts	22 mm2 insulated copper wire	100		
24	set	panel board 300 amp 4 branches	1		
25	pcs	tie wire copper	50		
26	pcs	#250 mm2 solderless connector	10		
27	pcs	anchor block	3		
28	pcs	anchor rod 6ft	3		
29	pcs	anchor washer	12		
30	pcs	bolt eye	2		
31	pcs	concrete pole 32ft	3		

Brand and Mode _____ Item No. _____ Item No. _____
 Delivery Period: _____
 Warranty: _____
 Price Validity: _____

After having carefully read and accepted your General Conditions, I/We quote on the item at prices noted above.

Printed Name / Signature _____

Tel. No. / Cellphone No. _____
 e-mail address _____

Date _____

